

ID	Task Mode	Task Name	Duration	Start	Finish	Jun 16, '19	Jun 30, '19	Jul 14, '19	Jul 28, '19									
						F	T	S	W	S	T	M	F	T	S	W	S	T
1		MCC Parking Lot Schedule for Circuit 941																
2																		
3		Vaults in MCC Parking Lot	10 days	Mon 6/17/19	Fri 6/28/19													
4		Vault 7A Excavation / Installation	5 days	Mon 6/17/19	Fri 6/21/19													
5		Vault 7B Excavation / Installation	5 days	Mon 6/24/19	Fri 6/28/19													
6																		
7		Duct Installation in MCC Parking Lot	15 days	Mon 7/1/19	Fri 7/19/19													
8		60' of duct bank installation from Vaults to Plymouth Ave	5 days	Mon 7/1/19	Fri 7/5/19													
9		200' of duct bank installation from Vaults to Kodak parking lot	10 days	Mon 7/8/19	Fri 7/19/19													
10																		
11		MCC Parking Lot Restoration	5 days	Fri 7/19/19	Fri 7/26/19													
12																		
13																		
14		Plymouth Ave Road crossing	5 days															
15		- This schedule will be dependent on the TCB approval. MCC Parking Lot work is not dependent on this road crossing.																

Project: MCC Parking Lot Sched
Date: Wed 6/5/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			